NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

RECEIVED
MAY 18 1979
WATER RESOURCES DEPT.
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Baker 1353

State Well No. 10S/40E-1CC
State Permit No.

(1) OWNER:
Name Roy R. Saul
Address P.O. Box 441, Baker, Or.

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 67 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☒ Yes ☐ No.
Type of perforator used Acetylene Torch
Size of perforations 1/4 in. by 3 in.
perforations from 47 ft. to 67 ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom? Self
Yield: 20 gal./min. with 0 ft. drawdown after 24 hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water 40 Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 9 in.
Diameter of well bore below seal 7 in.
Number of sacks of cement used in well seal 9 sacks
How was cement grout placed? Poured
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Baker Driller's well number
SW ¼ SW ¼ Section 1 T. 10 S R. 40 E W.M.
Bearing and distance from section or subdivision corner 1600 N 40' East of SW Corner of Sect 1

(11) WATER LEVEL: Completed well.
Depth at which water was first found 45 ft.
Static level 16 ft. below land surface. Date 6-28-78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 80 ft. Depth of completed well 80 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Soil	0	30	
Hard Clay	30	41	
Coarse Gravel	41	50	
Fine Sand	50	53	
Sand & Gravel	53	80	

RECEIVED
MAY 18 1979
WATER RESOURCES DEPT.
SALEM, OREGON

Work started 6-28 1978 Completed 7-2 1978
Date well drilling machine moved off of well 7-5 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Roy R. Saul (Drilling Machine Operator) Date 7-15, 1978
Drilling Machine Operator's License No. Bond W 98 95 18

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Roy R Saul (Person, firm or corporation) (Type or print)
Address PO Box 441
[Signed] Roy R. Saul (Water Well Contractor)
Contractor's License No. Date 7-15, 1978

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119